

Review of FY24/25 Capital Improvements Plan Projects

Date:July 29, 2024Jacobs Engineering Group Inc.Attention:SCUD200 S Orange Ave., Ste. 900

Attention: SCUD 200 S Orange Ave., Ste. 90

Prepared by: Jacobs Engineering Orlando, FL 32801

Prepared by: Jacobs Engineering Orlando, FL 3280

Introduction

Copies to:

Jacobs Engineering Group (Jacobs) is in the process of updating the Utilities Master Plan for Seminole County Utilities Department (SCUD). The update will not be completed until 2025. The County Manager's Office requested that Jacobs review the FY24/25 Capital Improvements Plan (CIP) and provide an opinion of its consistency with the CIP developed in late 2021 by SCUD and Jacobs for the Master Plan¹. The 2021 draft Master Plan contained projects that were projected to be underway in the FY24/25 timeframe.

The following is a summary of the findings of the review of the FY24/25 CIP.

Findings of FY24/25 CIP Review

A comparison was done of the draft Master Plan CIP which was developed approximately 3 years ago. A spreadsheet summary of the CIP review is attached to this memo. Jacobs developed the following findings:

- The current FY24/25 CIP is comprised largely of projects that were included in the 2021 Master Plan draft report.
- There are 12 new projects that were not in the 2021 Master Plan. All of these projects were created to address conditions not known about in 2021, for example a Lockwood Rd. area buried pipe break requiring a new CIP project for pipe replacement. In Jacobs' opinion these projects are valid and will be included in the Master Plan Update to be published next year.
- There are 17 projects in the 2021 Master Plan that were projected to be underway in FY24/25 but have not yet started. Most of these projects are related to redevelopment of the Oxford Rd. and US 17/92 area which has not proceeded on the schedule that was anticipated 3 years ago. All of these projects are still in the FY24/25 CIP even though the schedule for the redevelopment project is uncertain.
- Of the \$95 million in the CIP, approximately \$30 million is reported to be encumbered and \$65 million is not encumbered. SCUD is in the process of preparing a Budget Amendment Request which will include removing an estimated \$11 million in funds no longer needed.

In summary, the FY24/25 CIP is in alignment with project needs contained in the draft Master Plan Update. As part of the on-going Master Plan Update project, the CIP will be further refined, adjusted, and modified to align with the projected needs over the FY25/26 to FY44/45 planning period.

¹JEG did not review the project cost estimates, schedules, or progress status in the FY24/25 CIP.

Attachment			
DRAFT - Review of FY24/25 Capital	Improvement	ts Plan Projects	
	Is Project in 2021 Master Plan	If Not in Master Plan Draft, Will Project be	
	Update Draft	Added to Master Plan	
CIP Title 17-92 Utility Relocations	Report (Yes/No)? Yes	CIP (Yes/No)? NA	Notes Project complete.
17-92/PRIARIE LAKE UTILITY ADJ	Yes	NA	In design phase.
APPLE VALLEY DISTRIBUTION IMPR APPLE VALLEY WTP DEMOLITION	Yes	NA NA	design not started. Project complete.
CAPITALIZED LABOR PROJECT	Yes	NA NA	On-going annual funds allocation.
CARRILON UTILITY MODIFICATIONS	No No	Yes Yes	In study phase. FY25 project.
Chemical Tank R&R COLLECTIONS IMP SEPTIC TO SEWE	No	Yes	Awaiting direction from BCC.
COLLECTIONS IMPROVEMENTS - KEW	No Yes	Yes NA	In design phase, reroute gravity main to serve Oxford Rd.
Conversion of Jumpered System - Devon Green Conversion of Jumpered System - Queens Club	Yes	NA NA	Not started. Not started.
Conversion of Jumpered System - Reserve at Alaqua	Yes	NA	Not started.
Conversion of Jumpered System - Turnberry COUNTRY CLUB HEIGHT GRAV MAIN	Yes Yes	NA NA	Not started. In construction phase, problems with contractor, bond called in.
COUNTRY CLUB WTP CANOPIES	Yes	NA	Not started, move to FY27.
COUNTRY CLUB WTP R&R COUNTRY CLUB WTP R&R	Yes Yes	NA NA	In construction phase, includes new chlorine injection station. Included in above line item.
CC WTP Ozone Improvements	No	Yes	FY26 project.
COUNTRY ROAD LOOP WM	No	Yes	CFWI Rule on MFL and CUP anticipated to come out in Late FY25; CUP renewal
			permitting and incoporation of new regulations anticipated to utilize funds in
CUP CONSOLIDATION DRUID HILLS DISTRIBUTION UPGRA	Yes	NA NA	FY26; current encumberances to carryforward. Project complete.
DRUID HILLS WTP DEMOLITION	Yes	NA	Project complete.
ire Hydrant R&R FY25/26 M & ARV Improvements FY25/26	Yes Yes	NA NA	Not started.
M & ARV Improvements FY26/27	Yes	NA	Not started.
M & ARV Improvements FY28/29 force Main - PS - NE005 to Greenwood Lakes	Yes	NA NA	Not started.
orce Main, Gravity Sewer and Manhole Condition Assess	Yes	NA	Not started.
GWL Elevated Headworks and R&R GWL WRF Generator Replacement	Yes No	NA Yes	In design phase. FY25 project.
GWL WRF Improvements	No No	Yes	Fund for WRF capacity expansion.
GWL WRF R&R GWL WTP DEMOLITION	Yes Yes	NA NA	Carollo design complete, may add Carollo SCADA mods.
GWL WTP DEMOLITION GWL WTP DEMOLITION	Yes	NA NA	In design phase. Included in above line item.
Hampton Master Upgrade HEATHROW WTP DEMOLITION	No	Yes	In design phase.
HEATHROW WTP DEMOLITION HIGHLAND PINES UTIL UPGRADE-PW	Yes	NA NA	In design phase. Design complete.
HIGHLAND PINES UTILITIES UPGRA	Yes	NA	In design phase, is a sewer lining project.
HOLISTIC WATER POLICY HYDRAULIC MODEL UPDATE	No Yes	Yes NA	Report complete, BCC workshop in September 2024. In design phase, includes JEG and CHA.
INDIAN HILLS WTP R&R	Yes	NA	Design not started.
NTERCONNECT IMPROVEMENTS RON BRIDGE AGREEMENT	No Yes	Yes NA	Design not started. For UCF wastewater interconnect. CIP share for Seminole County.
IRON BRIDGE FLOW METER	No	Yes	In design phase.
LAKE BRANTLEY WTP DEMOLITION LAKE HARRIET WTP DEMOLITION	Yes Yes	NA NA	Project complete. Project complete.
LAKE HAYES WTP DEMOLITION	Yes	NA NA	In construction bid phase.
LAKE MONROE WTP DEMOLITION LAKE MONROE WTP DEMOLITION	Yes	NA NA	In design phase. In design phase.
LAKE MONROE WTP DEMOLITION	Yes	NA NA	In design phase.
EAD SERVICE LINE - SRF 49% EAD SERVICE LINE - SRF 51%	No	Yes	Not started.
LOCKWOOD BLVD PIPE REPLACEMENT	No No	Yes Yes	Not started. Phase 2 in design, Phase 1 was emergency repair.
LYNWOOD WTP R&R	Yes	NA	Allowance, project not started.
MARKHAM WTP R&R MCCULLOCH RD RECLAIM LINE REP	Yes No	NA Yes	In design phase, ozone improvements. Project complete.
MEREDITH MANOR DISTRIBUTION PI	Yes	NA	Project complete.
MINOR ROADS UTIL REL-PW MINOR ROADS UTIL REL-WW	Yes Yes	NA NA	Allowance, FY25 has Public Works drainage project. Allowance.
MRK WTP Ozone Improvements	No	Yes	FY25 project.
NE-NW RW SYSTEM OPTIMIZATION NWSA DBP FORMATION/4-LOG EVAL	Yes	NA NA	In design phase. No longer needed, will remove.
ORANGE BLVD UTIL ADJ (SCPW)	Yes	NA	In design phase.
OVERSIZING & EXTENSION-PW OVERSIZING & EXTENSION-WW	Yes Yes	NA NA	Allowance for developer driven projects. Allowance for developer driven projects.
OXFORD RD PW IMPR (SCPW)	Yes	NA	In construction bid phase.
PS GENERATOR IMP PROGRAM PUMP STATION UPGRADES	Yes Yes	NA NA	Project complete. In design phase.
RECHARGE FEASIBILITY STUDY	Yes	NA NA	Design not started.
RECLAIMED WATER SYSTEM IMP REGIONAL WATER SUPPLY PLANNING	Yes Yes	NA NA	Allowance, project not started. Allowance.
REGIONAL WATER SUPPLY PLANNING REGULATORY COMPLIANCE SUPPORT	Yes	NA NA	Allowance. Allowance.
REPLACEMENT OF PS 291	Yes	NA NA	In design phase.
RINEHART RD FM VALVES & METER SCADA AND SECURITY SYSTEMS IMP	Yes Yes	NA NA	In design phase. In design phase.
SCADA Controller Improvement	No	Yes	FY25 project.
SECURITY IMPRMT VULNERABILITY SEPTIC TO SEWER - WEKIVA MATCH	Yes No	NA Yes	Allowance, AWIA risk assessment. On hold, awaiting BCC direction.
SER WRF Generator Replacement	No	Yes	FY25 project.
SER WTP - LOX TANK SER WTP FLUORIDE SYSTEM	Yes No	NA NA	Project complete. Project complete.
SER WTP OZONE SIDESTREAM	Yes	NA	Project complete.
SER WTP R&R SLAVIA RD RELOCATION	No Yes	Yes NA	FY25 project. In design phase.
SSNOCWTA I&I FUNDS	Yes	NA	Allowance. May fund I/I study.
St Johns Apts Water & Sewer STORAGE TANK R&R	No No	Yes Yes	FY25 project. Allowance.
TMT FAC PROCESS CONTROL ANALYZ	No	Yes	No longer needed, will remove.
UTILITIES MASTER PLAN	Yes	NA Yes	Underway, complete in 2025.
UTILITY RELOCATES ROLLING HILL JTILITIES FACILITY ADMIN EXPAN	No Yes	Yes NA	In design phase. Allowance for trailer procurement at Yankee Lake.
WATER DISTRIBUT SYSTEM REHAB R&R	Yes	NA NA	Allownace for hydrants, misc. small main replacement.
WATER SYSTEM AUDIT AND LEAK DE WEKIVA PARKWAY UTILITY RELOCAT	Yes Yes	NA NA	Work order being processed for 2022 and 2023 audit. Project complete.
WELL DEEPEN FEASILBILITY SER 3	Yes	NA NA	On hold.
WRF IMPROVE / PERMIT RENEWAL WTP PROCESS IMPROVEMENTS	Yes No	NA Yes	Project complete. Allowance.
			Part for I/I study, WW Collection action plan, ARV R&R first round (~\$600k), MH
WW COLLECTION R&R YANKEE LAKE SURFACE WTP R&R	Yes Yes	NA NA	rehab. Allowance.
YANKEE LAKE WRF R&R	Yes	NA	In construction phase.
YKL SWTP TREATMENT OPTIMIZATIO	No No	Yes	In study phase. FY25 project.
YKL WRF Generator Replacement			

333	LIFE TO DATE EXPENDITURES	FY24 CURRENT	PROPOSED	FY24 AMENDED
PROJECT STATUS	(1)	BUDGET	BAR 24-070	BUDGET
EXPENDITURE				
ADDITIONAL FUNDING NEEDED TO C	OMPLETE PI	ROJECT		
00021716 OVERSIZING & EXTENSION-WW	33,479	150,000	50,000	200,000
00040302 CAPITALIZED LABOR PROJECT		700,000	450,000	1,150,000
00056606 LAKE MONROE WTP DEMOLITION	93,284	206,716	165,000	371,716
00082924 PUMP STATION UPGRADES	5,292,180	3,340,933	850,000	4,190,933
00083116 WW COLLECTION R&R	1,113,442	1,389,692	300,000	1,689,692
00178304 COUNTRY CLUB WTP R&R	-	500,000	200,000	700,000
00203211 SECURITY IMPRMT VULNERABILITY	339,515	13,356	250,000	263,356
00283005 NE-NW RW SYSTEM OPTIMIZATION	98,574	301,651	50,000	351,651
02208026 RINEHART RD FM VALVES & METER	24,496	1,385,504	400,000	1,785,504
02208027 REPLACEMENT OF PS 291	-	2,150,000	250,000	2,400,000
02208037 STORAGE TANK R&R	-	619,000	350,000	969,000
02308022 WRF IMPROVE / PERMIT RENEWAL	111,121	188,879	200,000	388,879
02308027 LOCKWOOD BLVD PIPE REPLACEMENT	1,364,674	1,635,326	850,000	2,485,326
02408019 YANKEE LAKE ADMN FLOOR & PAINT	-	80,000	70,000	150,000
NIEW DDOLECTS				
NEW PROJECTS				
02208004 VACTOR 49065	-	-	25,150	25,150
02208005 VACTOR 51991	-	-	55,150	55,150
02408041 SER WTP R&R	-	-	350,000	350,000
COMPLETED PROJECTS				
00007202 ELECTRIC VALVE OPERATORS	_	11,000	(11,000)	_
00064565 DRUID HILLS DISTRIBUTION UPGRA	2,422,590	2,213,430	(2,205,904)	7,526
00195718 SER WTP OZONE SIDESTREAM	515,498	210,079	(152,885)	57,195
00203311 LAKE HARRIET WTP DEMOLITION	46,351	103,649	(50,249)	53,400
00203313 LAKE BRANTLEY WTP DEMOLITION	63,656	86,344	(32,344)	54,000
00203315 DRUID HILLS WTP DEMOLITION	95,381	284,619	(216,269)	68,350
00203317 APPLE VALLEY WTP DEMOLITION	71,597	166,503	(75,303)	91,200
01900001 EQUIPMENT CANOPIES	-	70,000	(70,000)	-
02108056 YANKEE LAKE CANOPY	-	25,000	(25,000)	_
02208021 OFFICE TRAILER - WS OPS	274,554	13,990	(13,990)	_
02308028 MCCULLOCH RD RECLAIM LINE REP	658,723	76,277	(53,977)	22,300
02408011 F150 EXT CAB 4X4 56442	-	43,735	(6,563)	37,172
02408012 F150 EXT CAB 4X4 56602	_	42,540	(5,368)	37,172
02408015 F250 EXT CAB 4X4 56522	_	60,325	(5,004)	55,321
02408016 GENERATOR 80KW GEN112 WASTEW] -	108,585	(3,992)	104,593
02408017 TRANSIT CARGO VAN 51942	_	68,000	(6,254)	61,746
02408018 VACTOR SEWER TRUCK 52721	-	537,076	(10,571)	526,505

COST TABLE WITH PROJECT STATUS

COST TABLE WIT	H PROJECT	STATUS		
	LIFE TO DATE	FY24		FY24
	EXPENDITURES	CURRENT	PROPOSED	AMENDED
PROJECT STATUS	(1)	BUDGET	BAR 24-070	BUDGET
DEFERRED PROJECTS				
02208030 RECLAIMED WATER SYSTEM IMP	-	300,000	(300,000)	-
02208034 SER WTP - LOX TANK	268,924	266,076	(250,000)	16,076
02408001 ES BILLING OFFICE RENOVATION	-	200,000	(200,000)	-
02408028 TMT FAC PROCESS CONTROL ANALYZ	-	500,000	(500,000)	-
ACTIVE PROJECTS WITH FUNDS AVAIL	LABLE TO TR	RANSFER		
00006629 CRITICAL RADIO UPGRADES/REPLAC	18,695	231,305	(181,305)	50,000
00021717 OVERSIZING & EXTENSION-PW	-	150,000	(50,000)	100,000
00056605 LAKE MONROE WTP DEMOLITION	93,284	306,716	(100,000)	206,716
00178303 GWL WTP DEMOLITION	200,798	427,583	(150,000)	277,583
00201103 CUP CONSOLIDATION	782,535	449,904	(351,860)	98,043
00255203 UTILITIES MASTER PLAN	1,491,016	1,317,682	(200,000)	1,117,682
00283004 SSNOCWTA I&I FUNDS	947,198	1,282,561	(953,091)	329,470
02108055 HIGHLAND PINES UTILITIES UPGRADES	296,028	3,710,964	(400,000)	3,310,964
02408038 LEAD SERVICE LINE REDUCTION-SRF		1,267,605	(500,000)	767,605
ACTIVE PROJECTS- ADDITIONAL FUND	DING MAY B	E REQUIRE	D IN FUTUI	RE
00064582 APPLE VALLEY DISTRIBUTION IMPR	24,994	2,000,000	(1,500,000)	500,000
02108044 RECHARGE FEASIBILITY STUDY	98,911	4,321,888	(3,900,000)	421,888
02108059 SLAVIA RD RELOCATION	179,010	1,571,028	(1,280,000)	291,028
02208038 REGULATORY COMPLIANCE SUPPORT	25,000	100,000	(100,000)	-
ACCOUNTING ADJUSTMENT				
02208022 REGIONAL WATER SUPPLY PLANNING	-	150,000	(150,000)	_
02408030 COUNTRY CLUB WTP CANOPIES	-	150,000	(150,000)	-
EXPENDITURE Total	17,045,507	35,485,524	(9,295,631)	26,189,893
DECED/EC				
RESERVES				
4010X W&S FUND RESERVES		45,062,692	9,295,631	54,358,323
RESERVES Total		45,062,692	9,295,631	54,358,323

2024-R-	BU		BAR#	24-072			
TO:	Seminole C	County Boar	d of County	Commissioners			
						RM Reco	mmendation
FROM:	Departmen	t of Resour	ce Managem	ent		S.CARRICK	7/30/2024
SUBJECT:	Budget Am	endment Re	esolution			Budget Analyst	Date
						Budget Director	Date
	Dept / Prog	ıram:		ENGINEERING		DM Director	
PURPOSE:	Fund(s):		WATER &	SEWER FUNDS		RM Director	Date
	DJUSTMENTS T	O FY24 UT	ILITIES ENG	GINEERING CAPITAL IM	IPROVEMENT	PLAN.	
ACTION:	Approval and au	ıthorization	for the Chair	man to execute Budget A	Amendment Re	esolution.	
	with Section 129.0 s set forth herein fo			recommended that the follo	owing accounts	in the County b	udget be adjusted
•	Business	Object	Sub-			Long Item	
Type F	und Unit	Account	sidiary	Account Type	Subledger	No	Amount
Revenue							
Revenue							
Revenue							
Revenue							
					T-4-		
					lota	I Sources	-
Expenditure							
Expenditure							
Expenditure							
Expenditure							
Expenditure							
Expenditure							
Expenditure							
Expenditure				SEE ATTACHED			(2.222.222.22)
					Expe	nditure Sub-Total	(9,295,630.73)
_							
Reserve				SEE ATTACHED			
Reserve						Pagamus Sub Total	9,295,630.73
					r	reserve Sub-Total	9,293,030.73
					7	Total Uses	-
			LIDOET AN	ENDMENT DESCRIPT			
				IENDMENT RESOLUT			
of the Board				requested budget ameno ounty, Florida			
meeting.			n	V.			
Attest:			Б	y:			
Grant Maloy, Commissione	Clerk to the Boa	rd of County	y J	ay Zembower, Chairman			•
Date:		_	D	ate:			
					 		
Entered by the M	Management and Bu	daet Office				Date:	
Luicicu DV (III: I	vialiaucilicii. Aliu Mil	aact Onice				Date.	

__ Date:__

Posted by the County Comptroller's Office

BUDGET AMENDMENT REQUEST BAR# 24-072 Continued

Туре	Fund	Business Unit	Object Account	Sub- sidiary	Account Type	Subledger	Long Item No	Amount
Revenue								
Revenue								
Revenue								

Total Sources

Expenditure	40108	00082924	560650	00001	CONSTRUCTION IN PROGRESS	6	6509999901	850,000.00
Expenditure	40108	02208027	560650	00001	CONSTRUCTION IN PROGRESS	6	6509999901	250,000.00
Expenditure	40108	00083116	560650	00001	CONSTRUCTION IN PROGRESS	6	6509999901	300,000.00
Expenditure	40108	02108055	560650	00001	CONSTRUCTION IN PROGRESS	6	6509999901	(400,000.00)
Expenditure	40108	02208026	560650	00001	CONSTRUCTION IN PROGRESS	6	6509999901	400,000.00
Expenditure	40108	02308027	560650	00001	CONSTRUCTION IN PROGRESS	6	6509999901	850,000.00
Expenditure	40108	02308028	530460		REPAIRS & MAINTENANCE	4	4600380002	22,300.00
Expenditure	40108	02308028	560650	00001	CONSTRUCTION IN PROGRESS	6	6509999901	(76,277.00)
Expenditure	40108	00056605	560650	00001	CONSTRUCTION IN PROGRESS	6	6509999901	(100,000.00)
Expenditure	40108	00056606	530310		PROFESSIONAL SERVICES	3	3100380001	50,000.00
Expenditure	40108	00056606	560650	00001	CONSTRUCTION IN PROGRESS	6	6509999901	115,000.00
Expenditure	40108	00178303	560650	00001	CONSTRUCTION IN PROGRESS	6	6509999901	(150,000.00)
Expenditure	40108	00203311	530310		PROFESSIONAL SERVICES	3	3100380001	(103,649.36)
Expenditure	40108	00203311	530340		OTHER SERVICES	3	3409999904	53,400.00
Expenditure	40108	00203313	530310		PROFESSIONAL SERVICES	3	3100380001	(86,344.36)
Expenditure	40108	00203313	530340		OTHER SERVICES	3	3409999904	54,000.00
Expenditure	40108	00203315	530310		PROFESSIONAL SERVICES	3	3100380001	(284,619.48)
Expenditure	40108	00203315	530340		OTHER SERVICES	3	3409999904	68,350.00
Expenditure	40108	00203317	530310		PROFESSIONAL SERVICES	3	3100380001	(166,503.24)
Expenditure	40108	00203317	530340		OTHER SERVICES	3	3409999904	91,200.00
Expenditure	40108	00064565	530310		PROFESSIONAL SERVICES	3	3100380001	(151,663.74)
Expenditure	40108	00064565	560650	00001	CONSTRUCTION IN PROGRESS	6	6509999901	(2,054,240.50)
Expenditure	40108	00064582	560650	00001	CONSTRUCTION IN PROGRESS	6	6509999901	(1,500,000.00)
Expenditure	40108	02108059	560650	00001	CONSTRUCTION IN PROGRESS	6	6509999901	(1,280,000.00)
Expenditure	40108	00201103	530310		PROFESSIONAL SERVICES	3	3100380001	(237,996.97)
Expenditure	40108	00201103	530310		PROFESSIONAL SERVICES	3	3100380001	36,136.53
Expenditure	40108	00201103	560650	00001	CONSTRUCTION IN PROGRESS	6	6509999901	(150,000.00)
Expenditure	40108	00255203	530310		PROFESSIONAL SERVICES	3	3100380001	(200,000.00)
Expenditure	40108	00283004	530310		PROFESSIONAL SERVICES	3	3100380001	(793,911.76)
Expenditure	40108	00283004	560650	00001	CONSTRUCTION IN PROGRESS	6	6509999901	(159,179.02)
Expenditure	40108	02108044	530310		PROFESSIONAL SERVICES	3	3100380001	(1,600,000.00)
Expenditure	40108	02108044	560650	00001	CONSTRUCTION IN PROGRESS	6	6509999901	(2,300,000.00)
Expenditure	40108	02208022	530310		PROFESSIONAL SERVICES	3	3100380001	(100,000.00)
Expenditure	40108	02208022	560650	00001	CONSTRUCTION IN PROGRESS	(6509999901	(50,000.00)
Expenditure	40108	02208038	560650	00001	CONSTRUCTION IN PROGRESS	6	6509999901	(100,000.00)
Expenditure	40108	02308022	560650	00001	CONSTRUCTION IN PROGRESS	6	6509999901	200,000.00
Expenditure	40108	02408038	560680	00001	DESIGN	6	6809999901	(500,000.00)
Expenditure	40108	02208030	560650	00001	CONSTRUCTION IN PROGRESS	6	6509999901	(300,000.00)

BUDGET AMENDMENT REQUEST BAR# 24-072 Continued

Туре	Fund	Business Unit	Object Account	Sub- sidiary	Account Type	Subledger	Long Item No	Amount
Expenditure	40108	00021716	560650	00001	CONSTRUCTION IN PROGRESS		6509999901	50,000.00
Expenditure	40108	00021717	560650	00001	CONSTRUCTION IN PROGRESS		6509999901	(50,000.00)
Expenditure	40108	00203211	530310		PROFESSIONAL SERVICES		3100380001	250,000.00
Expenditure	40108	00283005	560650	00001	CONSTRUCTION IN PROGRESS		6509999901	50,000.00
Expenditure	40108	00178304	560650	00001	CONSTRUCTION IN PROGRESS		6509999901	200,000.00
Expenditure	40108	02408030	560650	00001	CONSTRUCTION IN PROGRESS		6509999901	(150,000.00)
Expenditure	40108	02408041	560650	00001	CONSTRUCTION IN PROGRESS		6509999901	350,000.00
Expenditure	40108	00195718	560650	00001	CONSTRUCTION IN PROGRESS		6509999901	(152,884.94)
Expenditure	40108	02208034	560650	00001	CONSTRUCTION IN PROGRESS		6509999901	(250,000.00)
Expenditure	40108	02408028	560650	00001	CONSTRUCTION IN PROGRESS		6509999901	(500,000.00)
Expenditure	40108	02208037	530460		REPAIRS & MAINTENANCE		4600380002	350,000.00
Expenditure	40100	00006629	560642	00001	CAPITAL EQUIPMENT		6429999901	(181,305.36)
Expenditure	40100	00007202	560642	00001	CAPITAL EQUIPMENT		6429999901	(11,000.00)
Expenditure	40100	01900001	560642	00001	CAPITAL EQUIPMENT		6429999901	(70,000.00)
Expenditure	40100	02108056	560642	00001	CAPITAL EQUIPMENT		6429999901	(25,000.00)
Expenditure	40100	02208004	560642	00001	CAPITAL EQUIPMENT		6429999901	25,150.00
Expenditure	40100	02208005	560642	00001	CAPITAL EQUIPMENT		6429999901	55,150.00
Expenditure	40100	02208021	560642	00001	CAPITAL EQUIPMENT		6429999901	(13,990.00)
Expenditure	40100	02408001	560650	00001	CONSTRUCTION IN PROGRESS		6509999901	(200,000.00)
Expenditure	40100	02408011	560642	00001	CAPITAL EQUIPMENT		6429999901	(6,562.64)
Expenditure	40100	02408012	560642	00001	CAPITAL EQUIPMENT		6429999901	(5,367.64)
Expenditure	40100	02408015	560642	00001	CAPITAL EQUIPMENT		6429999901	(5,004.15)
Expenditure	40100	02408016	560642	00001	CAPITAL EQUIPMENT		6429999901	(108,585.00)
Expenditure	40100	02408016	560642	00001	CAPITAL EQUIPMENT		6429999901	104,593.00
Expenditure	40100	02408017	560642	00001	CAPITAL EQUIPMENT		6429999901	(6,253.63)
Expenditure	40100	02408018	560642	00001	CAPITAL EQUIPMENT		6429999901	(10,571.47)
Expenditure	40100	02408019	530460		CAPITAL EQUIPMENT		6429999901	70,000.00
Expenditure	40108	02508057	560646	00001	CAPITAL TECHNOLOGY		6469999901	-
Expenditure	40108	00040302	560650	00001	CONSTRUCTION IN PROGRESS		6509999901	450,000.00
Expenditure								
						Expendi	ture Sub-Total	(9,295,630.73)

Reserve	40108	999928	599994	RESERVE FOR CAPITAL IMP	9949999901	8,906,883.84
Reserve	40100	999903	599998	RESERVE FOR CONTINGENCIES	9989999901	388,746.89
Reserve						
Reserve						

Reserve Sub-Total 9,295,630.73

Total Uses (0.00)